Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final*** (For Other Works) Date……2014

Division: **BBMP, Byataranyanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. Dated Divisional Cash Book Voucher No…….. Dated……..
Sub Divisional **Work Code: 010-12-000048**

Schedule Docket No. Head of Account: **P-2434** **Est.Cost: 10.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvement to Cross Roads and Drains at Nanjappa layout 1st Stage Roads in Ward No. 10, Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Karnataka Rural Infrastructure Development Limited, # 119, 11th Cross Road, Silvestra Arched, 3rd Floor, East Park Road, Malleshwaram, Bangalore - 03.***

Reference to Agreement No. **EE/BTP/BBMP/KRIDL/WO/634/2013-14** **Dated: 05.03.2014**

Certified that the measurements were taken by me on 25/11/2014 and recorded of **Pages** 192369 **to** 192374 of measurement Book No. 8924 and that the work is satisfactorily executed.

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION,
BANGALORE-560 010

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 25/4/14 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment **Sub-Division Officer**

1) Total value of work done or supplies made as per account within	
2) Deduct amount to be held in reserve being ……percent Rs……	
3) " Balance	1st Final Bill 990647=00
4) Deduct Payment:	
a. Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No…… Amount adjusted towards cash advance recovery of	IT 19813
	VAT 39676
	IT2 54486
	LWF 9906
b. Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	CESS 991
	Roy 7184
	Fine 500
5) Balance being unpaid value of work done held in reserve.	
6) Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	Total Ded 133506=00
7) Net amount due to or from Contractor unadjustments items.	
8) Advance to Contractor for materials brought to site (as detailed) within.	
9) Value of Government materials supplied.	By cheque 858141=00
Total amount adjusted -	

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION,
BANGALORE-560 010

Contractor's Signature

Received Rs…….. (in words)……
……
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands) (For use in the Office)

Witness
1.
2.

EXECUTIVE ENGINEER-4
KRIDL, BBMP, DIVISION,
BANGALORE-560 010

Stamp

Dated Signature of Contractor

Paid by me by Cheque No……Dated……
Cash Rs……..
Dated……

990647=00
133506=00
858141=00

Initials of Officer making payment **Executive Engineer**

Sl. No.		Unit
1	Earth work excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Providing and laying in position **plain cement concrete of mix M7.5 with OPC cement @ 180 Kgs** using **40mm** and down size graded granite metal, corse aggregates @ 0.85 cum and fine aggregtes @ 0.58cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, **in foundation and plinth**, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for **vertical surface** such as **walls at any thickness**, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Providing and laying in position **reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm** and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459 cum wuth superplastisier @ 3lts confirming to IS 9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works **in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, wall** (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
5	Providing **T.M.T steel reinforcement for R.C.C** work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery etc complete as per specifications and directions of engineer in charge of the work	Qntl
6	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar(1:6) including fixing curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
7	Providing chamfering edges to stone slab 2.5cms. wide as per specifications. (only chamfered length shall be recorded) etc complete as per specifications and directions of engineer in charge of the work	m
8	Providing two line dressing to granite stone slab / granite stone masonry etc complete as per specifications and directions of engineer in charge of the work	Sqm
9	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	
	Add 11% Service charge to KRIDL	
	Add 1% for Third Party Inspection Charges	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Jeedhan
AE 25/11/2014

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	149.00	90.72	13517.00	149.00	13517.00	
-	-	22.35	4290.84	95900.00	22.35	95900.00	
-	-	357.60	271.08	96938.00	357.60	96938.00	
-	-	46.94	5639.76	264730.00	46.94	264730.00	
-	-	28.16	7450.92	209818.00	28.16	209818.00	
-	-	134.10	579.96	77773.00	134.10	77773.00	
-	-	896.40	28.40	25458.00	896.40	25458.00	
-	-	134.10	731.16	98049.00	134.10	98049.00	
-	-	141.55	72.71	10292.00	141.55	10292.00	
				892475.00		892475.00	
				98172.25		98172.25	
				8924.75		8924.75	
				999572.00		999572.00	

990647 990647